## DC1 EVA-11

GMT         CREW         ACTIVITY / ODF or Radiogram           07:45-07:55         .         Morning Inspection           07:55-08:10         FE-1         Post-Sleep           08:10-08:25         Pre-EVA Urine Biochemistry           08:25-09:00         FE-1         Post-Sleep           08:25-09:15         CDR	
07:55-08:10	
07:55-08:10 CDR  08:10-08:25 07:55-08:10 FE-1 Post-Sleep  08:25-09:00  BREAKFAST	
08:10-08:25 07:55-08:10 FE-1 Post-Sleep 08:25-09:00 BREAKFAST	
08:25-09:00 BREAKFAST	
BREAKFAST	
08:25-09:15 CDR	
09:00-09:15 FE-1 Ops LAN Reconfig	
09:15-10:15 CDR DC1 and ΠxO Reconfig for EVA	
09:15-09:30 TCS Reconfig for EVA	
Pre-EVA US Hatch Reconfig. Hatches between Lab and Node1, Node 09:30-09:45    Divided Pre-EVA US Hatch Reconfig. Hatches between Lab and Node1, Node Lab, Node 1 Stbd (towards A/L), between Node 1 and PMA1. Hatch prequalization valves should be open and in electrical control.	
09:45-10:15 DC1 and ΠxO Reconfig for EVA	
10:15-11:30 ISS RS On-Board System Reconfiguration for EVA	
11:30-12:05 Orlan System Checkout	
12:05 12:20 CDR DC1	
12:05-12:30   FE-1   TXO BCC Checkout	
12:30-12:40 CDR EVA Comm Reconfig	
FE-1 Rerouting of alarms from C&W Panel to ΠxO EVA Support Panel	
12:40-13:10 LUNCH	
13:10-13:25 . ISS RS On-Board System Reconfiguration for EVA	
13:25-14:05 Comm and Medical Monitoring Checkout	
14:05-14:20 CDR DC1	
FE-1 Air Duct Tear Down in DC1. <b>Do not remove B3 Fan</b> .	
14:20-14:40 Orlan and ECC Final Inspection	
14:40-15:10 EVA Gear Donning	
15:10-16:50 . Depress Ops	
16:50-22:45 EVA-11	
22:45-23:45 Repress Ops	
Post-EVA US Hatch Reconfig. Hatches between Lab and Node1, Noc 23:45-00:00  Pet-1 Lab, Node 1 Stbd (towards A/L), between Node 1 and PMA1.	e1 and
CDR	
FF-1 Post-EVA Urine Biochemistry	
00:00-00:15 CDR On MCC Go ISS Repress Using Progress Tanks	
00:15-00:30 Post-EVA Station Reconfig	
00:30-01:00 Meal.	
01:00-01:30 CDR Post-EVA Comm Reconfig to Initial. Rerouting of alarms from ΠxO EVA Panel to C&W Panel	Support
01:00-01:15 US TCS Reconfig	
01:15-01:30 FE-1 Ops LAN Reconfig	
01:30-01:45 CDR DC1 Air Duct Reinstall	

01:45-03:30	RS, DC1 Reconfig to Initial, Orlan cooling line dryout
03:30-04:00	Pre-Sleep
04:00-13.00	Sleep

Note: Cf. OSTP for missing references to US activities.

END OF RADIOGRAM